

SITE PROGRESS REPORT

Fashola Cassava Processing Facility | Phase 1: Civil Works

Report Date: 16 May 2026 | Period Covered: 7 May 2026 to date

1. Executive Summary

Phase 1 civil works at the Fashola Cassava Processing Facility continue to advance across all active workstreams. Sand filling materials are fully mobilised on site following delivery of four trailers of filling sand (approximately 120 tons) and one trailer of sharp sand on 14 May 2026. Gate pillar correction works were completed as of 7 May 2026. Factory building flooring mobilisation remains the critical path item for this reporting period, with commencement expected imminently. The perimeter fencing and block moulding programme reached completion in the previous reporting cycle and are not under active work at this time.

2. Project Snapshot

WORKSTREAM	LATEST STATUS	STATUS
Perimeter Fencing	Completed in previous cycle. No further works required.	COMPLETE
Gate Pillar Correction	Corrected and completed as of 7 May 2026.	COMPLETE
Block Moulding	Production complete. All target blocks delivered.	COMPLETE
Sand Filling	120 tons filling sand + sharp sand on site as at 14 May. Crew mobilisation underway.	IN PROGRESS
Factory Flooring (Epoxy)	Materials and crew readiness being confirmed. Commencement imminent.	IN PROGRESS
Staff Quarters Foundation	Completed in previous cycle.	COMPLETE
Transformer House	Completed in previous cycle.	COMPLETE

3. Workstream Detail

3.1 SAND FILLING

Sand filling is the primary active workstream for this reporting period. The materials position has been fully resolved following the receipt on 14 May 2026 of:

- 4 trailers of filling sand at approximately 30 tons per trailer, totalling 120 tons
- 1 trailer of sharp sand

All required materials are now on site. The next step is crew mobilisation to commence and complete the remaining fill volume. This workstream is expected to reach completion within the current reporting week, provided crew deployment is confirmed without delay.

3.2 GATE PILLAR CORRECTION

Gate pillar correction works were fully concluded as of 7 May 2026. Both pillars now meet specification alignment. No further action is required on this workstream.

3.3 FACTORY BUILDING FLOORING (EPOXY)

Factory flooring mobilisation is in progress. The concrete mixer was delivered to site on 6 May 2026, confirming equipment readiness. A concrete delivery for the flooring programme was received on 14 May 2026. Commencement of epoxy flooring activities is anticipated immediately. This remains the highest-priority active workstream given its dependency on subsequent fit-out and commissioning activities.

3.4 PREVIOUSLY COMPLETED WORKS

The following workstreams reached completion prior to this reporting period and require no further action:

- Perimeter fencing: completed, all panels and gates in place
- Block moulding: full production quota achieved and blocks delivered
- Staff quarters foundation: poured and cured
- Transformer house structure: complete

4. Materials Received (Period: 7 May to 16 May 2026)

DATE	MATERIAL	QTY	NOTES
6 May 2026	Concrete mixer	1 unit	Flooring prep
14 May 2026	Filling sand (30 tons per trailer)	4 trailers (120T)	Sand filling
14 May 2026	Sharp sand	1 trailer	Sand filling

5. Immediate Next Steps

The following actions are required in the period immediately following this report:

#	ACTION	RESPONSIBLE
1	Mobilise crew immediately to commence and complete sand filling across all required zones	<i>Emmanuel Akor / Site Crew</i>
2	Confirm epoxy flooring commencement schedule and deploy Mr. Bitrus and team to factory building	<i>Emmanuel Akor / Mr. Bitrus</i>
3	Monitor flooring sub-base preparation and ensure proper levelling before epoxy application	<i>Emmanuel (Agronomist) / Site Supervisor</i>
4	Submit next site progress report upon completion of sand filling workstream	<i>Michael Komolafe</i>

6. Sign-Off

Prepared by:

Michael Komolafe

Agriculture Operations Manager, WGNI Farm

Date: 16 May 2026

Reviewed by:

CEO, WGNI / ACME

This report is confidential and intended for internal project stakeholders only.