

REPORT

LOB: AGRICULTURE
TO: CEO
FROM: Komolafe Michael
Date: 7th May 2026
Subject: Fashola Update.

1. SITE OVERVIEW

This report provides a progress update on construction activities at the Fashola Cassava Processing Facility as at May 6, 2026. Works have advanced across the Staff Quarters foundation, gate pillar correction, and factory building flooring mobilisation. Sand filling of the Staff Quarters foundation is ongoing and targeted for completion this week. The concrete mixer was delivered to site on May 6, 2026, and factory building flooring is expected to commence today.

2. ACTIVITIES

2a. Gate — Pillar Correction

The gate pillar was found to be visibly uneven upon inspection, reflecting poor workmanship in the original casting. The artisan attributed the unevenness to the formwork timber used during casting; however, the outcome is a pillar that does not meet the required standard of finish for a primary access structure. Corrective works have been initiated. Seyi commenced chiseling on May 6, 2026 and the work is currently ongoing. Square pipe (3mm), a chisel, and a hammer/mallet have been procured and delivered to site to support the correction works. Filing and plastering are to follow upon completion of chiseling, after which the pillar will be brought to the required level and finish.



2b. Perimeter Fencing

The perimeter fencing is substantially complete across the facility. A very small portion at one end of the fence remains to be completed, as the area is currently occupied by sand stockpiled for the foundation works. This section will be fenced once backfilling in that area is completed.

2c. Staff Quarters — Pillar Installation

Pillar installation for the Staff Quarters has been completed, utilising the 8mm rods, 10mm rods, and wire mesh staged on site ahead of this phase.



2d. Staff Quarters — 6-Inch Block Reinforcement and Sand Filling

Prior to commencing sand filling, an additional course of 6-inch hollow blocks was laid on top of the existing 9-inch foundation block work across the Staff Quarters. This reinforcement layer was introduced to strengthen the foundation walls and enable them to withstand the lateral pressure exerted by sand filling, reducing the risk of cracking, shifting, or structural failure over time. Sand filling of the Staff Quarters foundation has commenced and is currently ongoing, with completion targeted for this week.





2e. Factory Building — Flooring

The concrete mixer was delivered to site on May 6, 2026. Factory building flooring is expected to commence following the arrival of the mixer to the site, to follow up with Mr Shola on site activities. The flooring sequence follows gravel, screed, and epoxy application.

3. PLAN — GOING FORWARD

3a. Gate Pillar — Chiseling, Filing and Plastering

Chiseling of the gate pillar to be completed, after which Seyi will proceed with filing and plastering to achieve the required level and finish.

3b. Perimeter Fencing — Remaining Section

The outstanding portion of the perimeter fence to be completed once backfilling of the sand stockpile area is concluded.

3c. Staff Quarters — Sand Filling Completion and Flooring

Sand filling to be completed this week, after which floor build-up works on the Staff Quarters will proceed.

3d. Factory Building — Flooring Follow-Up

A follow-up is to be conducted with Shola to confirm commencement and progress of factory building flooring works today.

